

099294-18TAS-RSI- Tasmanian Roads Package - Bass Highway – Marrawah to Wynyard Upgrade

	<p>Current Month Activities</p> <ul style="list-style-type: none"> • Design commenced on first six projects via D&C Contract. • Design continuing on 3 projects with Consultant. <p>Next Month Activities</p> <ul style="list-style-type: none"> • Send out Proposal for next stage of projects design. <p>Risks:</p> <ul style="list-style-type: none"> • Nil. <p>Opportunities:</p> <ul style="list-style-type: none"> • Nil. <p>Future Milestones</p>
Jul-21	<p>• Award of contract for S2 works - July 2021</p> <p>Current Month Activities</p> <ul style="list-style-type: none"> • Design commenced on first six projects via D&C Contract. • Design continuing on 3 projects with Consultant. <p>Next Month Activities</p> <ul style="list-style-type: none"> • Send out Proposal for next stage of projects design. <p>Risks:</p> <ul style="list-style-type: none"> • Nil. <p>Opportunities:</p> <ul style="list-style-type: none"> • Nil. <p>Future Milestones</p>
Aug-21	<p>• Award of contract for S2 works - July 2021</p> <p>Current Month Activities</p> <ul style="list-style-type: none"> • Design finalised on first six projects. • Tenders Evaluated on Stage 2 <p>Next Month Activities</p> <ul style="list-style-type: none"> • Commence construction on first six projects. • Award contract for Stage 2 <p>Risks:</p> <ul style="list-style-type: none"> • Nil. <p>Opportunities:</p> <ul style="list-style-type: none"> • Nil. <p>Future Milestones</p>
Sep-21	<p>• Commencement of construction on State 2 - November 2021 (milestone originally due this month - change request sent September 2021)</p> <p>Current Month Activities</p> <ul style="list-style-type: none"> • Design commenced on 6 projects via D and C. • Construction commenced on 2 of the first 6 projects (Gates Road and Myalla Road intersections) on 13 September. • Tenders Closed for Morris Road and Togari. <p>Next Month Activities</p> <ul style="list-style-type: none"> • Finalise design for Togari. • Send out proposal for next design stage or projects. <p>Risks:</p> <ul style="list-style-type: none"> • Nil. <p>Opportunities:</p> <ul style="list-style-type: none"> • Nil. <p>Future Milestones</p>
Oct-21	<p>• Commencement of construction on State 2 - November 2021</p> <p>Current Month Activities</p> <ul style="list-style-type: none"> • Design continue on 6 projects. • Tenders Closed for Morris Road and Togari. <p>Next Month Activities</p> <ul style="list-style-type: none"> • Award contract for Morris Road and Togari. <p>Risks:</p> <ul style="list-style-type: none"> • Nil. <p>Opportunities:</p> <ul style="list-style-type: none"> • Nil. <p>Future Milestones</p>
Nov-21	<p>• Commencement of construction on Stage 2 - November 2021</p> <p>Current Month Activities</p> <ul style="list-style-type: none"> • Tenders awarded for Morris Road and Togari. • Construction continuing on Gates, Myall and East of Pollards. • Togari works to commence Next Month Activities • Tollymore tender closing. • Monateric Rd works to commence on site. <p>Risks:</p> <ul style="list-style-type: none"> • Nil <p>Opportunities:</p> <ul style="list-style-type: none"> • Nil. <p>Future Milestones</p>
Dec-21	<p>• Commencement of construction on Stage 2 - November 2021</p> <p>Current Month Activities</p> <ul style="list-style-type: none"> • Tenders awarded for Morris and Togari Roads. • Start of works milestone complete for Gates and Myal Roads. • Early works commencing on East of Pollards and Monateric Roads. <p>Next Month</p> <ul style="list-style-type: none"> • Tender awarded Tollymore Road. • Commence works at togari and Morris Roads. <p>Risks:</p> <ul style="list-style-type: none"> • Nil <p>Opportunities:</p> <ul style="list-style-type: none"> • Nil. <p>Future Milestones</p>
Jan-22	<p>• Completion of Clearing and earthworks S1 and S2 - April 2022</p>

	<p>Current Month Activities</p> <ul style="list-style-type: none"> • Stage 1 - Construction continuing Gates Road, Myalla road, East of Pollards, Monateric Road and Mella Road. • Stage 2 - Construction continuing at Togari. <p>Next Month</p> <ul style="list-style-type: none"> • Tender award Tollymore Road. <p>Risks:</p> <ul style="list-style-type: none"> • Nil <p>Opportunities:</p> <ul style="list-style-type: none"> • Nil. <p>Future Milestones</p>
Feb-22	<p>• Completion of Clearing and earthworks S1 and S2 - April 2022</p> <p>Current Month Activities</p> <ul style="list-style-type: none"> • Stage 1 - Construction continuing Gates Road, Myalla road, East of Pollards, Monateric Road and Mella Road. • Stage 2 - Construction continuing at Togari. • Stage 3 - Contract awarded for Tollymore Road realignment and intersection upgrade. <p>Next Month</p> <ul style="list-style-type: none"> • Commence construction Tollymore Road. <p>Risks:</p> <ul style="list-style-type: none"> • Nil <p>Opportunities:</p> <ul style="list-style-type: none"> • Nil. <p>Future Milestones</p>
Mar-22	<p>• Completion of Clearing and Grubbing S1 and S2 - April 2022</p> <p>Construction commencement: 12/1/2021 Completion: Forecast 28/2/2023</p> <p>Current Month Activities</p> <ul style="list-style-type: none"> • Stage 1 - Construction continuing Gates Road, Myalla road, East of Pollards, Monateric Road and Mella Road. • Stage 2 - Construction continuing at Togari. • Stage 3 - Contract awarded for Tollymore Road realignment and intersection upgrade. <p>Next Month</p> <ul style="list-style-type: none"> • Commence construction Tollymore Road. <p>Risks:</p> <ul style="list-style-type: none"> • Nil <p>Opportunities:</p> <ul style="list-style-type: none"> • Nil. <p>Future Milestones</p>
Apr-22	<p>• Completion of Clearing and Grubbing S1 and S2 - April 2022</p> <p>Construction commencement: 12/1/2021 Completion: Forecast February 2023</p> <p>Current Month:</p> <p>Stage 1 - Construction continuing at Gates Road, Myalla Road, East of Pollards, Monateric Road, and Mella Road. Stage 2 - Construction continuing at Togari. Stage 3 - Contract awarded for Tollymore Road realignment and intersection upgrade.</p> <p>Next Month:</p> <p>Commence construction Tollymore Road.</p> <p>Risks:</p> <ul style="list-style-type: none"> • Nil <p>Opportunities:</p> <ul style="list-style-type: none"> • Completion of works for five projects currently underway. <p>Future Milestones</p>
May-22	<p>• Completion of Clearing and Grubbing S1 and S2 - April 2022</p> <p>Construction commencement: 12/1/2021 Completion: Forecast February 2023</p> <p>Current Month:</p> <p>Stage 1 - Construction continuing at Gates Road, Myalla Road, East of Pollards, Monateric Road, and Mella Road. Stage 2 - Construction continuing at Togari. Stage 3 - Contract awarded for Tollymore Road realignment and intersection upgrade commenced 23 May 2022.</p> <p>Next Month:</p> <p>Commence design of tranche 2 and 3 projects.</p> <p>Risks:</p> <ul style="list-style-type: none"> • Nil <p>Opportunities:</p> <ul style="list-style-type: none"> • Completion of works for five projects currently underway. <p>Future Milestones</p>
Jun-22	<p>• TBC</p> <p>Construction commencement: 12/1/2021 Completion: Forecast February 2023</p> <p>Current Month:</p> <p>Stage 1 - Construction continuing at Gates Road, Myalla Road, East of Pollards, Monateric Road, and Mella Road. Stage 2 - Construction continuing at Togari. Stage 3 - Contract awarded for Tollymore Road realignment and intersection upgrade commenced on the 23 May 2022.</p> <p>Next Month:</p> <p>Construction continuing as above. Commence Design of tranche 2 and 3 projects .</p> <p>Risks</p> <p>Nil</p> <p>Opportunities</p> <p>Nil</p> <p>Future Milestones</p>
Jul-22	<p>• TBC</p>
Aug-22	

Sep-22	<p>Tranche 1A projects:</p> <ul style="list-style-type: none"> - Design and Construct contract awarded to Shaw Contracting January 2020. Price \$13,329,600. Project includes 6 high priority projects – Gates Road, Myalla Road, East of Pollards, Monateric Road, and Mella Road. Dunn St in redesign. Practical completion of other sites reached in May 2022. - Current Month oRedesign of Bass Highway/ Dunn St, Crayfish Creek to be completed. - Next Month oProcurement of construction for Bass Highway / Dunn St, Crayfish Creek. <p>Tranche 1B projects:</p> <ul style="list-style-type: none"> - Construct only awarded to Shaw Contracting November 2021. Price \$12,178,701 includes 2 high priority projects – Morris Road and Salmon River Road to Park/ Pacey's Road. - Current month •Construction continuing •Bass Highway, Salmon River Road to Park Road, Togari road widening and junction improvements •Bass Highway, Morris Road, Boat Harbour road realignment and junction improvements - Next Month oConstruction continuing as above. <p>Tranche 1C projects:</p> <ul style="list-style-type: none"> - Tranche 1C project Construct only awarded to VEC Civil Engineering January 2022 price \$9,153,1871 - Current Month oConstruction continuing oBass Highway, Tollymore Road, Flowerdale road realignment and junction improvements - Next month oConstruction continuing as above <p>Tranche 2 projects:</p> <ul style="list-style-type: none"> - In design phase with Pitt & Sherry – Tender for construct only expected to be called in February 2023 - Current month • Design continuing Tranche 2 projects. •Bass Highway, Stennings Road, Wynyard junction improvements
Oct-22	<p>Tranche 1A projects:</p> <p>Design and Construct contract awarded to Shaw Contracting January 2020. Price \$13,329,600. Project includes 6 high priority projects – Gates Road, Myalla Road, East of Pollards, Monateric Road, and Mella Road. Dunn St in redesign. Practical completion of other sites reached in May 2022.</p> <p>Upcoming Activities</p> <p>Design and construction for Bass Highway / Dunn St, Crayfish Creek reduced scope.</p> <p>Completed Activities</p> <p>Gates Road, Myalla Road, East of Pollards, Monateric Road, and Mella Road practical completion reached in May 2022.</p> <p>Risks and Sensitivities</p> <p>Weather and short construction season</p> <p>Media</p> <p>Nil</p> <p>Tranche 1B projects:</p> <ul style="list-style-type: none"> - Construct only awarded to Shaw Contracting November 2021. Price \$12,178,701 includes 2 high priority projects – Morris Road and Salmon River Road to Park/ Pacey's Road. <p>Upcoming Activities</p> <p>Construction commencing at Morris Road post winter break with drainage installation.</p> <p>Completed Activities</p> <p>Service relocations, clearing and grubbing, and new fencing at Morris Road, Boat Harbour.</p> <p>Risks and Sensitivities</p> <p>Weather and short construction season</p> <p>Media</p> <p>Nil</p> <p>Tranche 1C projects:</p> <ul style="list-style-type: none"> - Tranche 1C project Construct only awarded to VEC Civil Engineering January 2022 price \$9,153,1871 <p>Upcoming Activities</p> <p>Construction continuing, with embankment works.</p> <p>Completed Activities</p> <p>Drainage completed on the Bass Highway.</p>
Nov-22	<p>Tranche 1A projects:</p> <p>Design and Construct contract awarded to Shaw Contracting January 2020. Price \$13,329,600. Project includes 6 high priority projects – Gates Road, Myalla Road, East of Pollards, Monateric Road, Dunn St, and Mella Road.</p> <p>Upcoming Activities</p> <p>Design and construction for Bass Highway / Dunn St, Crayfish Creek reduced scope in redesign.</p> <p>Completed Activities</p> <p>Gates Road, Myalla Road, East of Pollards, Monateric Road, and Mella Road practical completion reached in May 2022.</p> <p>Risks and Sensitivities</p> <p>Weather and short construction season</p> <p>Media</p> <p>Nil</p> <p>Tranche 1B projects:</p> <ul style="list-style-type: none"> - Construct only awarded to Shaw Contracting November 2021. Price \$12,178,701 includes 2 high priority projects – Bass Highway, Morris Road Realignment Boat Harbour and Bass Highway widening Salmon River Road to Park/ Pacey's Road. <p>Upcoming Activities</p> <p>Construction continuing at Morris Road with drainage works, and pavement construction.</p> <p>Construction recommenced at Togari after the winter shut down.</p> <p>Completed Activities</p> <p>Service relocations, clearing and grubbing, and new fencing at Morris Road, Boat Harbour.</p> <p>Risks and Sensitivities</p> <p>Weather and short construction season</p> <p>Media</p> <p>Nil</p> <p>Tranche 1C projects:</p> <ul style="list-style-type: none"> - Construct only awarded to VEC Civil Engineering January 2022 price \$9,153,1871 <p>Upcoming Activities</p> <p>Construction continuing, with embankment works.</p>

Dec-22	<p>Tranche 1A projects:</p> <p>Design and Construct contract awarded to Shaw Contracting January 2020. Price \$13,329,600. Project includes 6 high priority projects – Gates Road, Myalla Road, East of Pollards, Monateric Road, Dunn St, and Mella Road.</p> <p>Upcoming Activities</p> <p>Design and construction for Bass Highway / Dunn St, Crayfish Creek reduced scope in redesign.</p> <p>Completed Activities</p> <p>Gates Road, Myalla Road, East of Pollards, Monateric Road, and Mella Road practical completion reached in May 2022.</p> <p>Risks and Sensitivities</p> <p>Weather and short construction season</p> <p>Media</p> <p>Nil</p> <p>Tranche 1B projects:</p> <p>Construct only awarded to Shaw Contracting November 2021. Price \$12,178,701 includes 2 high priority projects – Bass Highway, Morris Road Realignment Boat Harbour and Bass Highway widening Salmon River Road to Park/ Pacey's Road.</p> <p>Upcoming Activities</p> <p>Construction continuing at Morris Road with construction of base gravel and drainage works.</p> <p>Construction continuing with pavement works and the commencement of milling of the existing pavement, and drainage installation.</p> <p>Completed Activities</p> <p>Morris Road project culverts installed and detour around culverts removed, Togari project restarted after winter on the 24 October. Stripping completed on the northern side and clearing of excess vegetation and trees completed.</p> <p>Risks and Sensitivities</p> <p>Weather and short construction season</p> <p>Media</p> <p>Nil</p> <p>Tranche 1C projects:</p> <p>Construct only awarded to VEC Civil Engineering January 2022 price \$9,153,1871</p>
	<p>Tranche 1A projects:</p> <p>Design and Construct contract awarded to Shaw Contracting January 2020. Price \$13,329,600. Project includes 6 high priority projects – Gates Road, Myalla Road, East of Pollards, Monateric Road, Dunn St, and Mella Road.</p> <p>Upcoming Activities</p> <p>Design and construction for Bass Highway / Dunn St, Crayfish Creek reduced scope in redesign.</p> <p>Completed Activities</p> <p>Gates Road, Myalla Road, East of Pollards, Monateric Road, and Mella Road practical completion reached in May 2022.</p> <p>Risks and Sensitivities</p> <p>Weather and short construction season</p> <p>Media</p> <p>Nil</p> <p>Tranche 1B projects:</p> <p>Construct only awarded to Shaw Contracting November 2021. Price \$12,178,701 includes 2 high priority projects – Bass Highway, Morris Road Realignment Boat Harbour and Bass Highway widening Salmon River Road to Park/ Pacey's Road.</p> <p>Upcoming Activities</p> <p>Construction continuing at Morris Road Project continuing with construction of pavement gravel and seal.</p> <p>Completed Activities</p> <p>Morris Road project drainage 90% completed.</p> <p>Risks and Sensitivities</p> <p>Weather and short construction season</p> <p>Media</p> <p>Nil</p> <p>Tranche 1C projects:</p> <p>Construct only awarded to VEC Civil Engineering January 2022 price \$9,153,1871</p> <p>Upcoming Activities</p> <p>Construction continuing, with embankment works and the installation of side drains.</p>
	<p>Tranche 1A projects:</p> <p>Design and Construct contract awarded to Shaw Contracting January 2020. Price \$13,329,600. Project includes 6 high priority projects – Gates Road, Myalla Road, East of Pollards, Monateric Road, Dunn St, and Mella Road.</p> <p>Upcoming Activities:</p> <p>Design commencing on Bass Highway / Dunn St, Crayfish Creek on reduced scope.</p> <p>Completed Activities:</p> <p>Approval provided for the reduced scope at Crayfish Creek.</p> <p>Gates Road, Myalla Road, East of Pollards, Monateric Road, and Mella Road practical completion reached in May 2022.</p> <p>Risks and Sensitivities:</p> <p>Weather and short construction season</p> <p>Media:</p> <p>Nil</p> <p>Tranche 1B projects:</p> <p>Construct only awarded to Shaw Contracting November 2021. Price \$12,178,701 includes 2 high priority projects – Bass Highway, Morris Road Realignment Boat Harbour and Bass Highway widening Salmon River Road to Park/ Pacey's Road.</p> <p>Upcoming Activities:</p> <p>At Morris Road Project continuing with construction of pavement gravel, and seal.</p> <p>Construction continuing at Togari with pavement works.</p> <p>Completed Activities:</p> <p>Morris Road drainage works completed.</p> <p>Togari drainage works completed.</p> <p>Risks and Sensitivities:</p> <p>Weather and short construction season</p> <p>Media:</p> <p>Nil</p>
Feb-23	<p>Tranche 1C projects:</p>

	<p>Tranche 1A projects:</p> <p>Design and Construct contract awarded to Shaw Contracting January 2020. Price \$13,329,600. Project includes 6 high priority projects – Gates Road, Myalla Road, East of Pollards, Monateric Road, Dunn St, and Mella Road.</p> <p>Upcoming Activities:</p> <p>Design commencing on Bass Highway / Dunn St, Crayfish Creek on reduced scope.</p> <p>Completed Activities:</p> <p>Concept design provided for Dunn St project.</p> <p>Risks and Sensitivities:</p> <p>Weather and short construction season</p> <p>Media:</p> <p>Nil</p> <p>Tranche 1B projects:</p> <p>Construct only awarded to Shaw Contracting November 2021. Price \$12,178,701 includes 2 high priority projects – Bass Highway, Morris Road Realignment Boat Harbour and Bass Highway widening Salmon River Road to Park/ Pacey's Road.</p> <p>Upcoming Activities:</p> <p>Final seal to be completed this month at Morris Road and Togari.</p> <p>Completed Activities:</p> <p>Pavement works completed at Morris road and Togari.</p> <p>Risks and Sensitivities:</p> <p>Weather and short construction season</p> <p>Media:</p> <p>Nil</p> <p>Tranche 1C projects:</p> <p>Construct only awarded to VEC Civil Engineering January 2022 price \$9,153,1871</p> <p>Upcoming Activities:</p>
Mar-23	<p>Tranche 1A projects:</p> <p>Design and Construct contract awarded to Shaw Contracting January 2020. Price \$13,329,600. Project includes 6 high priority projects – Gates Road, Myalla Road, East of Pollards, Monateric Road, Dunn St, and Mella Road.</p> <p>Upcoming Activities:</p> <p>Construction to commence on Dunn St project next month.</p> <p>Completed Activities:</p> <p>Detail design completed for Dunn St project.</p> <p>Risks and Sensitivities:</p> <p>Weather and short construction season</p> <p>Media:</p> <p>Nil</p> <p>Tranche 1B projects:</p> <p>Construct only awarded to Shaw Contracting November 2021. Price \$12,178,701 includes 2 high priority projects – Bass Highway, Morris Road Realignment Boat Harbour and Bass Highway widening Salmon River Road to Park/ Pacey's Road.</p> <p>Upcoming Activities:</p> <p>Commencement of defects liability period for Morris road and Togari projects to commence.</p> <p>Completed Activities:</p> <p>Construction completed at Togari and Morris Road and practical completion granted.</p> <p>Risks and Sensitivities:</p> <p>Weather and short construction season</p> <p>Media:</p> <p>Nil</p> <p>Tranche 1C projects:</p> <p>Construct only awarded to VEC Civil Engineering January 2022 price \$9,153,1871</p> <p>Upcoming Activities:</p>
Apr-23	<p>Tranche 1A projects:</p> <p>Design and Construct contract awarded to Shaw Contracting January 2020. Price \$13,329,600. Project includes 6 high priority projects – Gates Road, Myalla Road, East of Pollards, Monateric Road, Dunn St, and Mella Road.</p> <p>Upcoming Activities:</p> <p>Minor scope change at Dunn St Crayfish Creek Project from local stakeholders and traffic engineering with the request for a small left turn pocket into Dunn St from the Bass Highway. Scoping and pricing to be provided.</p> <p>Completed Activities:</p> <p>Construction commenced at Dunn St Crayfish Creek project.</p> <p>Risks and Sensitivities:</p> <p>Weather and short construction season</p> <p>Media:</p> <p>Announcement of start of works to be included in joint media release on completion of Togari and Morris Road projects.</p> <p>Tranche 1B projects:</p> <p>Construct only awarded to Shaw Contracting November 2021. Price \$12,178,701 includes 2 high priority projects – Bass Highway, Morris Road Realignment Boat Harbour and Bass Highway widening Salmon River Road to Park/ Pacey's Road.</p> <p>Upcoming Activities:</p> <p>Construction completed at Togari and Morris Road, and practical completion granted.</p> <p>Deconstruction completed at Togari and Morris Road, and practical completion granted.</p> <p>Defect monitoring commenced.</p> <p>Completed Activities:</p> <p>Construction completed at Togari and Morris Road and practical completion granted.</p> <p>Risks and Sensitivities:</p> <p>Weather and short construction season</p> <p>Media:</p> <p>Joint media release planned (will also include start of works at Dunn Street project.)</p> <p>Tranche 1C projects:</p>
May-23	<p>Tranche 1C projects:</p>

	<p>Tranche 1A projects:</p> <p>Design and Construct contract awarded to Shaw Contracting January 2020. Price \$13,329,600. Project includes 6 high priority projects – Gates Road, Myalla Road, East of Pollards, Monateric Road, Dunn St, and Mella Road.</p> <p>Upcoming Activities:</p> <p>Minor scope change at Dunn St Crayfish Creek Project from local stakeholders and traffic engineering with the request for a small left turn pocket into Dunn St from the Bass Highway. Scoping and pricing to be provided.</p> <p>Completed Activities:</p> <p>Construction commenced at Dunn St Crayfish Creek project.</p> <p>Risks and Sensitivities:</p> <p>Weather and short construction season</p> <p>Media:</p> <p>Nil</p> <p>Tranche 1B projects:</p> <p>Construct only awarded to Shaw Contracting November 2021. Price \$12,178,701 includes 2 high priority projects – Bass Highway, Morris Road Realignment Boat Harbour and Bass Highway widening Salmon River Road to Park/ Pacey's Road.</p> <p>Upcoming Activities:</p> <p>Construction completed at Togari and Morris Road, and practical completion granted.</p> <p>Defect monitoring commenced.</p> <p>Completed Activities:</p> <p>Nil.</p> <p>Risks and Sensitivities:</p> <p>Weather and short construction season</p> <p>Media:</p> <p>Nil</p> <p>Tranche 1C projects:</p> <p>Construct only awarded to VEC Civil Engineering January 2022 price \$9,153,1871</p>
Jun-23	<p>Tranche 1A projects:</p> <p>Design and Construct contract awarded to Shaw Contracting January 2020. Price \$13,329,600. Project includes 6 high priority projects – Gates Road, Myalla Road, East of Pollards, Monateric Road, Dunn St, and Mella Road.</p> <p>Upcoming Activities:</p> <p>Minor scope change at Dunn St Crayfish Creek Project from local stakeholders and traffic engineering with the request for a small left turn pocket into Dunn St from the Bass Highway. Awaiting internal approval for change in scope.</p> <p>Completed Activities:</p> <p>Construction completed at Dunn St Crayfish Creek project and practical completion granted.</p> <p>Risks and Sensitivities:</p> <p>Weather and short construction season</p> <p>Media:</p> <p>Joint Bass Highway release issued 3 May</p> <p>Tranche 1B projects:</p> <p>Construct only awarded to Shaw Contracting November 2021. Price \$12,178,701 includes 2 high priority projects – Bass Highway, Morris Road Realignment Boat Harbour and Bass Highway widening Salmon River Road to Park/ Pacey's Road.</p> <p>Upcoming Activities:</p> <p>Construction completed at Togari and Morris Road, and practical completion granted. Defect monitoring commenced.</p> <p>Completed Activities:</p> <p>Nil.</p> <p>Risks and Sensitivities:</p> <p>Weather and short construction season</p> <p>Media:</p> <p>Joint Bass Highway release issued 3 May</p> <p>Tranche 1C projects:</p> <p>Construct only awarded to VEC Civil Engineering January 2022 price \$9,153,1871</p>
Jul-23	<p>Construction Completion forecast: May 2025</p> <p>Tranche 1A projects:</p> <p>Design and Construct contract awarded to Shaw Contracting January 2020. Price \$13,329,600. Project includes 6 high priority projects – Gates Road, Myalla Road, East of Pollards, Monateric Road, Dunn St, and Mella Road.</p> <p>Upcoming Activities:</p> <p>Final design of BAL at Dunn St to be provided by the contractor (D and C contractor) for approval by the Department.</p> <p>Completed Activities:</p> <p>Internal approval provided to small left turn.</p> <p>(BAL) to be constructed at Dunn St/Bass Highway intersection.</p> <p>Risks and Sensitivities:</p> <p>Weather and short construction season</p> <p>Media:</p> <p>Joint Bass Highway release issued 3 May</p> <p>Tranche 1B projects:</p> <p>Construct only awarded to Shaw Contracting November 2021. Price \$12,178,701 includes 2 high priority projects – Bass Highway, Morris Road Realignment Boat Harbour and Bass Highway widening Salmon River Road to Park/ Pacey's Road.</p> <p>Upcoming Activities:</p> <p>Construction completed at Togari and Morris Road, and practical completion granted. Defect monitoring commenced.</p> <p>Completed Activities:</p> <p>Nil.</p> <p>Risks and Sensitivities:</p> <p>Weather and short construction season</p> <p>Media:</p> <p>Joint Bass Highway release issued 3 May</p>
Aug-23	<p>Tranche 1C projects:</p>

	<p>Construction Start Date: December 2018 Construction Completion forecast: May 2025</p> <p>Tranche 1A projects: Design and Construct contract awarded to Shaw Contracting January 2020. Price \$13,329,600. Project includes 6 high priority projects – Gates Road, Myalla Road, East of Pollards, Monateric Road, Dunn St, and Mella Road. Upcoming Activities: Final design of BAL at Dunn Street to be provided by the Contractor (D and C contractor) for approval by State Growth. Completed Activities: Internal approval provided to small left turn. (BAL) to be constructed at Dunn St/Bass Highway intersection. Risks and Sensitivities: Weather and short construction season Media: Joint Bass Highway release issued 3 May - not more at this stage.</p> <p>Tranche 1B projects: Construct only awarded to Shaw Contracting November 2021. Price \$12,178,701 includes 2 high priority projects – Bass Highway, Morris Road Realignment Boat Harbour and Bass Highway widening Salmon River Road to Park/ Pacey's Road. Upcoming Activities: Construction completed at Togari and Morris Road, and practical completion granted. Defect monitoring commenced. Completed Activities: Nil. Risks and Sensitivities: Weather and short construction season Media: Joint Bass Highway release issued 3 May</p>
Sep-23	<p>Construction Start Date: September 2021 Construction Completion forecast: Late 2025</p> <p>Tranche 1A projects: Gates Road, Myalla road, East of Pollards, Monateric Road, Dunn Street, Mella Road Upcoming Activities: Construction continuing - anticipated completion mid November 2023. Completed Activities: Final design for (BAL) received at Dunn St/Bass Highway intersectin and approved by DSG. Construction commenced 25 September 2023. Risks and Sensitivities: Weather and short construction season Media: Joint Bass Highway release issued 3 May - no future media at this stage.</p> <p>Tranche 1B projects: Bass Highway, Morris Road Realignment, Board harbour, Bass Highway Construction completed at Togari and Morris road and PC granted. Defect monitoring continuing.</p> <p>Tranche 1C projects: Traffic swap expected in October on new alignment. Upcoming Activities: Winter slow down effective from 3 July to 14 August 2023. Completed Activities: Site remobilised after winter. Sealing of northern bound lanes complete. Risks and Sensitivities: Weather and short construction season Media:</p>
Oct-23	<p>Construction Start Date: September 2021 Construction Completion forecast: Late 2025</p> <p>Tranche 1A projects: Gates Road, Myalla road, East of Pollards, Monateric Road, Dunn Street, Mella Road Upcoming Activities: Construction continuing - anticipated completion mid October 2023. Completed Activities: Final design for (BAL) received at Dunn St/Bass Highway intersectin and approved by DSG. Construction commenced 25 September 2023. Risks and Sensitivities: Weather and short construction season Media: Joint Bass Highway release issued 3 May - no future media at this stage.</p> <p>Tranche 1B projects: Bass Highway, Morris Road Realignment, Board harbour, Bass Highway Construction completed at Togari and Morris road and PC granted. Defect monitoring continuing.</p> <p>Tranche 1C projects: Traffic swap expected in October on new alignment. Upcoming Activities: Winter slow down effective from 3 July to 14 August 2023. Completed Activities: Site remobilised after winter. Sealing of northern bound lanes complete. Risks and Sensitivities: Weather and short construction season Media:</p>
Nov-23	

Dec-23	<p>Construction Completion forecast: Late 2025</p> <p>Tranche 1A projects: Gates Road, Myalla road, East of Pollards, Monateric Road, Dunn Street, Mella Road</p> <p>Upcoming Activities:</p> <p>Defects liability period to commence.</p> <p>Completed Activities:</p> <p>Basic left turn (BAL) at Dunn St/Bass Highway intersection completed in early November 2023.</p> <p>Risks and Sensitivities:</p> <p>Weather and short construction season</p> <p>Media:</p> <p>Joint Bass Highway release issued 3 May - no future media at this stage.</p> <p>Tranche 1B projects: Bass Highway, Morris Road Realignment, Board harbour, Bass Highway</p> <p>Construction completed at Togari and Morris Road and PC granted.</p> <p>Defect monitoring commenced.</p> <p>Tranche 1C projects:</p> <p>Upcoming Activities:</p> <ul style="list-style-type: none"> • Sealing of new alignment anticipated in November and December 2023. <p>Completed Activities:</p> <ul style="list-style-type: none"> • Buttress wall completed. • Gravel pavement completed on Bass Highway. <p>Risks and Sensitivities:</p> <p>Weather and short construction season</p> <p>Media:</p> <p>Nil</p>
Jan-24	<p>Construction Completion forecast: Late 2025</p> <p>Tranche 1A projects: Gates Road, Myalla road, East of Pollards, Monateric Road, Dunn Street, Mella Road</p> <p>Upcoming Activities:</p> <p>Defects liability period to commence on original scope. Basic left turn (BAL) at Dunn St/ Bass Highway intersection completed and defect liability commenced.</p> <p>Completed Activities:</p> <p>Basic left turn (BAL) at Dunn St/Bass Highway intersection completed in early November 2023.</p> <p>Risks and Sensitivities:</p> <p>Weather and short construction season</p> <p>Media:</p> <p>Joint media release announcing completion with MO</p> <p>Tranche 1B projects: Bass Highway, Morris Road Realignment, Board harbour, Bass Highway</p> <p>Construction completed at Togari and Morris Road and PC granted.</p> <p>Defect monitoring commenced.</p> <p>Tranche 1C projects:</p> <p>Upcoming Activities:</p> <ul style="list-style-type: none"> • Traffic swapping to new alignment and installation of safety barrier. Gospel Hall access to commence. <p>Completed Activities:</p> <ul style="list-style-type: none"> • Prime seal completed on all pavement areas and asphalt at Tollymore road intersection. <p>Risks and Sensitivities:</p> <p>Weather and short construction season</p> <p>Media:</p> <p>Operational media release warning of traffic changes released 25 Oct 2023</p> <p>Tranche 2 projects:</p>
Feb-24	<p>Construction Completion forecast: Late 2025</p> <p>Tranche 1A projects: Gates Road, Myalla road, East of Pollards, Monateric Road, Dunn Street, Mella Road</p> <p>Upcoming Activities:</p> <p>Defects liability period to commence on original scope. Basic left turn (BAL) at Dunn St/ Bass Highway intersection completed and defect liability commenced.</p> <p>Completed Activities:</p> <p>Basic left turn (BAL) at Dunn St/Bass Highway intersection completed in early November 2023.</p> <p>Risks and Sensitivities:</p> <p>Weather and short construction season</p> <p>Media:</p> <p>Joint media release announcing completion with MO</p> <p>Tranche 1B projects: Bass Highway, Morris Road Realignment, Board harbour, Bass Highway</p> <p>Upcoming Activities:</p> <p>Construction completed at Togari and Morris Road, and practical completion granted. Defect monitoring commenced.</p> <p>Completed Activities:</p> <p>Sensitivities:</p> <p>Weather and short construction season</p> <p>Media:</p> <p>Joint Bass Highway release issued 3 May - no more</p> <p>Tranche 1C projects:</p> <p>Upcoming Activities:</p> <ul style="list-style-type: none"> • Earthworks and drainage on eastern side commencing mid January. <p>Completed Activities:</p> <ul style="list-style-type: none"> • Sealing completed along the top of the buttress. <p>Risks and Sensitivities:</p>

Mar-24	<p>Construction Completion forecast: Late 2025</p> <p>Tranche 1A projects: Gates Road, Myalla road, East of Pollards, Monateric Road, Dunn Street, Mella Road</p> <p>Upcoming Activities: Defects liability period to commence on original scope. Basic left turn (BAL) at Dunn St/ Bass Highway intersection completed and defect liability commenced.</p> <p>Completed Activities: Basic left turn (BAL) at Dunn St/Bass Highway intersection completed in early November 2023.</p> <p>Risks and Sensitivities: Weather and short construction season Media: Joint media release announcing completion with MO</p> <p>Tranche 1B projects: Bass Highway, Morris Road Realignment, Board harbour, Bass Highway</p> <p>Upcoming Activities: Construction completed at Togari and Morris Road, and practical completion granted. Defect monitoring commenced.</p> <p>Completed Activities: Sensitivities: Weather and short construction season Media: Joint Bass Highway release issued 3 May - no more</p> <p>Tranche 1C projects: Upcoming Activities: •Earthworks and drainage on eastern side commencing mid January.</p> <p>Completed Activities: • Sealing completed along the top of the buttress.</p> <p>Risks and Sensitivities:</p>
Apr-24	<p>Construction Completion: June 2022, May 2023</p> <p>Component/stage: Tranche 1A projects: Gates Road, Myalla road, East of Pollards, Monateric Road, Dunn Street, Mella Road</p> <p>Upcoming Activities:</p> <ul style="list-style-type: none"> • Nil <p>Completed Activities:</p> <ul style="list-style-type: none"> • Practical Completion - June 2022 excluding Dunn St • Bass Highway intersection - Practical Completion - May 2023 <p>Risks and Sensitivities:</p> <ul style="list-style-type: none"> • Nil <p>Media:</p> <ul style="list-style-type: none"> • Nil <p>Component/stage: Tranche 1B projects: Bass Highway, Morris Road Realignment, Board harbour, Bass Highway</p> <p>Construction Start Date: September 2021</p> <p>Construction Completion: March 2023, April 2023</p> <p>Upcoming Activities:</p> <ul style="list-style-type: none"> • Nil <p>CompletedActivities:</p> <ul style="list-style-type: none"> • Practical Completion - Togari - March 2023 • Practical Completion - Morris Road - April 2023 <p>Risks and Sensitivities:</p> <ul style="list-style-type: none"> • Nil <p>Media:</p> <ul style="list-style-type: none"> • Nil <p>Construction Start Date: Jan 2022</p> <p>Construction Completion forecast: April 2024</p>
May-24	<p>Completion: June 2022, May 2023</p> <p>Component/stage: Tranche 1A projects: Gates Road, Myalla road, East of Pollards, Monateric Road, Dunn Street, Mella Road</p> <p>Upcoming Activities:</p> <ul style="list-style-type: none"> • Final Completion - June 2024 excluding Dunn St/ Bass Highway intersection - Final Completion - May 2025 <p>Completed Activities:</p> <ul style="list-style-type: none"> • Practical Completion - June 2022 excluding Dunn St. Bass Highway intersection - Practical Completion - May 2023 <p>Component/stage: Tranche 1B projects: Bass Highway, Morris Road Realignment, Board harbour, Bass Highway</p> <p>Start Date: September 2021</p> <p>Completion: March 2023, April 2023</p> <p>Upcoming Activities:</p> <ul style="list-style-type: none"> • Final Completion - Togari - March 2025 and Morris Road - April 2025 <p>CompletedActivities:</p> <ul style="list-style-type: none"> • Practical Completion - Togari - March 2023 and Morris Road - April 2023 <p>Start Date: Jan 2022</p> <p>Completion: April 2024</p> <p>Component/stage: Tranche 1C projects:</p> <p>Upcoming Activities:</p> <ul style="list-style-type: none"> • Practical completion anticipated April 2024 <p>Completed Activities:</p> <ul style="list-style-type: none"> • Final seal, line marking and barrier installation completed. <p>Risks and Sensitivities:</p> <ul style="list-style-type: none"> • Nil <p>Media:</p> <ul style="list-style-type: none"> •Potential joint media release for COW <p>Start Date: Sept 2024- Programming to tender in June/July 2024.</p> <p>Completion forecast: Late 2026</p> <p>Component/stage: Tranche 2 projects:</p>

	<p>Completion: June 2022, May 2023</p> <p>Component/stage: Tranche 1A projects: Gates Road, Myalla road, East of Pollards, Monateric Road, Dunn Street, Mella Road</p> <p>Upcoming Activities:</p> <ul style="list-style-type: none"> • Final Completion - June 2024 excluding Dunn St/ Bass Highway intersection - Final Completion - May 2025 <p>Completed Activities:</p> <ul style="list-style-type: none"> • Practical Completion - June 2022 excluding Dunn St. Bass Highway intersection - Practical Completion - May 2023 <p>Component/stage: Tranche 1B projects: Bass Highway, Morris Road Realignment, Board harbour, Bass Highway</p> <p>Start Date: September 2021</p> <p>Completion: March 2023, April 2023</p> <p>Upcoming Activities:</p> <ul style="list-style-type: none"> • Final Completion - Togari - March 2025 and Morris Road - April 2025 <p>CompletedActivities:</p> <ul style="list-style-type: none"> • Practical Completion - Togari - March 2023 and Morris Road - April 2023 <p>Start Date: Jan 2022</p> <p>Completion: May 2024</p> <p>Component/stage: Tranche 1C projects:</p> <p>Upcoming Activities:</p> <ul style="list-style-type: none"> • Practical completion anticipated May 2024 <p>Completed Activities:</p> <ul style="list-style-type: none"> • line marking and barrier installation completed. <p>Risks and Sensitivities:</p> <ul style="list-style-type: none"> • Nil <p>Media:</p> <ul style="list-style-type: none"> • Potential joint media release for COW <p>Start Date: Sept 2024- Programming to tender in June/July 2024.</p> <p>Completion forecast: Late 2026</p>
Jun-24	<p>Component/stage: Tranche 2 projects:</p> <p>Completion: June 2022, May 2023</p> <p>Component/stage: Tranche 1A projects: Gates Road, Myalla road, East of Pollards, Monateric Road, Dunn Street, Mella Road</p> <p>Upcoming Activities:</p> <ul style="list-style-type: none"> • Final Completion - June 2024 excluding Dunn St/ Bass Highway intersection - Final Completion - May 2025 <p>Completed Activities:</p> <ul style="list-style-type: none"> • Practical Completion - June 2022 excluding Dunn St. Bass Highway intersection - Practical Completion - May 2023 <p>Component/stage: Tranche 1B projects: Bass Highway, Morris Road Realignment, Board harbour, Bass Highway</p> <p>Start Date: September 2021</p> <p>Completion: March 2023, April 2023</p> <p>Upcoming Activities:</p> <ul style="list-style-type: none"> • Final Completion - Togari - March 2025 and Morris Road - April 2025 <p>CompletedActivities:</p> <ul style="list-style-type: none"> • Practical Completion - Togari - March 2023 and Morris Road - April 2023 <p>Start Date: Jan 2022</p> <p>Completion: May 2024</p> <p>Component/stage: Tranche 1C projects:</p> <p>Upcoming Activities:</p> <ul style="list-style-type: none"> • Practical completion anticipated May 2024 <p>Completed Activities:</p> <ul style="list-style-type: none"> • line marking and barrier installation completed. <p>Risks and Sensitivities:</p> <ul style="list-style-type: none"> • Nil <p>Media:</p> <ul style="list-style-type: none"> • Potential joint media release for COW <p>Start Date: Sept 2024- Programming to tender in June/July 2024.</p> <p>Completion forecast: Late 2026</p>
Jul-24	<p>Component/stage: Tranche 2 projects:</p>
Aug-24	<p>Start Date: September 2021</p> <p>Completion: June 2022, May 2023</p> <p>Component/stage: Tranche 1A projects: Gates Road, Myalla road, East of Pollards, Monateric Road, Dunn Street, Mella Road</p> <p>Upcoming Activities:</p> <ul style="list-style-type: none"> • Final Completion - June 2024 excluding Dunn St/ Bass Highway intersection - Final Completion - May 2025 <p>Completed Activities:</p> <ul style="list-style-type: none"> • Practical Completion - June 2022 excluding Dunn St. Bass Highway intersection - Practical Completion - May 2023 <p>Component/stage: Tranche 1B projects: Bass Highway, Morris Road Realignment, Board harbour, Bass Highway (Sept 21- April 23)</p> <p>Upcoming Activities:</p> <ul style="list-style-type: none"> • Final Completion - Togari - March 2025 and Morris Road - April 2025 <p>CompletedActivities:</p> <ul style="list-style-type: none"> • Practical Completion - Togari - March 2023 and Morris Road - April 2023 <p>Component/stage: Tranche 1C projects: (Jan 2022- May 2024)</p> <p>Upcoming Activities:</p> <ul style="list-style-type: none"> • Final Completion May 2026. <p>Completed Activities:</p> <ul style="list-style-type: none"> • Practical completion achieved May 2024. <p>Risks and Sensitivities & media : Nil</p> <p>Component/stage: Tranche 2 projects: (Sept 2024-Mid 2026)</p> <p>In design up to RFT documentation for delivery:</p> <ul style="list-style-type: none"> • Bass Highway, Preolenna Road/ Ewingtons Road, Flowerdale junction improvements • Bass Highway, Port Road/ Blackabys Road, Boat Harbour junction improvements • Bass Highway, west of Yanns Road, Rocky Cape alignment improvements • Bass Highway, east of Edgcumbe Beach, Hellyer overtaking lanes, alignment and junction improvements <p>In design up to RFT documentaton only (delivery dependent on funding):</p> <ul style="list-style-type: none"> • Bass Highway, Stennings Road, Wynyard junction improvements • Bass Highway, Brickmakers Bay to Black River, Little Pegs Beach overtaking lanes, alignment and junction improvements • Bass Highway, Back Line Road and Myrtle Grove Road, Wiltshire road widening and junction improvements
Sep-24	<ul style="list-style-type: none"> • Bass Highway, Brittons Road and Bacon Factory Road, Smithton junction improvements

Oct-24	<p>Start Date: September 2021</p> <p>Completion: June 2022, May 2023</p> <p>Component/stage: Tranche 1A projects: Gates Road, Myalla road, East of Pollards, Monateric Road, Dunn Street, Mella Road</p> <p>Upcoming Activities:</p> <ul style="list-style-type: none"> • Final Completion - June 2024 excluding Dunn St/ Bass Highway intersection - Final Completion - May 2025 <p>Completed Activities:</p> <ul style="list-style-type: none"> • Practical Completion - June 2022 excluding Dunn St. Bass Highway intersection - Practical Completion - May 2023 <p>Component/stage: Tranche 1B projects: Bass Highway, Morris Road Realignment, Board harbour, Bass Highway (Sept 21- April 23)</p> <p>Upcoming Activities:</p> <ul style="list-style-type: none"> • Final Completion - Togari - March 2025 and Morris Road - April 2025 <p>CompletedActivities:</p> <ul style="list-style-type: none"> • Practical Completion - Togari - March 2023 and Morris Road - April 2023 <p>Component/stage: Tranche 1C projects: (Jan 2022- May 2024)</p> <p>Upcoming Activities:</p> <ul style="list-style-type: none"> • Final Completion May 2026. <p>Completed Activities:</p> <ul style="list-style-type: none"> • Practical completion achieved May 2024. <p>Risks and Sensitivities & media :Nil</p> <p>Component/stage: Tranche 2 projects:</p> <p>In design up to RFT documentation for delivery:(late 2024-Mid 2025)</p> <ul style="list-style-type: none"> • Bass Highway, Preolenna Road/ Ewingtons Road, Flowerdale junction improvements • Bass Highway, Port Road/ Blackabys Road, Boat Harbour junction improvements • Bass Highway, west of Yanns Road, Rocky Cape alignment improvements • Bass Highway, east of Edgcumbe Beach, Hellyer overtaking lanes, alignment and junction improvements <p>In design up to RFT documentaton only (delivery dependent on funding): (April 2025- End 2026)</p> <ul style="list-style-type: none"> • Bass Highway, Stennings Road, Wynyard junction improvements • Bass Highway, Brickmakers Bay to Black River, Little Pegs Beach overtaking lanes, alignment and junction improvements • Bass Highway, Back Line Road and Myrtle Grove Road, Wiltshire road widening and junction improvements
	<p>Start Date: September 2021</p> <p>Completion: June 2022, May 2023</p> <p>Component/stage: Tranche 1A projects: Design and Construct contract awarded to Shaw Contracting January 2020. Price \$13,329,600. Project includes 6 high priority projects – Gates Road, Myalla Road, East of Pollards, Monateric Road, Dunn St, and Mella Road.</p> <p>Upcoming Activities:</p> <ul style="list-style-type: none"> • Final Completion - June 2024 excluding Dunn St/ Bass Highway intersection - Final Completion - May 2025 <p>Completed Activities:</p> <ul style="list-style-type: none"> • Practical Completion - June 2022 excluding Dunn St. Bass Highway intersection - Practical Completion - May 2023 <p>Component/stage: Tranche 1B projects: Construct only awarded to Shaw Contracting November 2021. Price \$12,178,701 includes 2 high priority projects – Bass Highway, Morris Road Realignment Boat Harbour and Bass Highway widening Salmon River Road to Park/ PACEYS Road.</p> <p>Upcoming Activities:</p> <ul style="list-style-type: none"> • Final Completion - Togari - March 2025 and Morris Road - April 2025 <p>CompletedActivities:</p> <ul style="list-style-type: none"> • Practical Completion - Togari - March 2023 and Morris Road - April 2023 <p>Component/stage: Tranche 1C projects: (Jan 2022- May 2024) Construct only awarded to VEC Civil Engineering January 2022 price \$9,153,1871</p> <p>Upcoming Activities:</p> <ul style="list-style-type: none"> • Final Completion May 2026. <p>Completed Activities:</p> <ul style="list-style-type: none"> • Practical completion achieved May 2024. <p>Risks and Sensitivities & media :Nil</p> <p>Component/stage: Tranche 2 projects:</p> <p>In design up to RFT documentation for delivery:(late 2024-Mid 2025)</p> <ul style="list-style-type: none"> • Bass Highway, Preolenna Road/ Ewingtons Road, Flowerdale junction improvements • Bass Highway, Port Road/ Blackabys Road, Boat Harbour junction improvements • Bass Highway, west of Yanns Road, Rocky Cape alignment improvements • Bass Highway, east of Edgcumbe Beach, Hellyer overtaking lanes, alignment and junction improvements <p>In design up to RFT documentaton only (delivery dependent on funding): (April 2025- End 2026)</p> <ul style="list-style-type: none"> • Bass Highway, Stennings Road, Wynyard junction improvements • Bass Highway, Brickmakers Bay to Black River, Little Pegs Beach overtaking lanes, alignment and junction improvements
	<p>Component/Stage: Tranche 1A projects (Sept 21 - Jun 22/May23)</p> <p>Design and Construct contract awarded to Shaw Contracting January 2020. Price \$13,329,600. Project includes 6 high priority projects – Gates Road, Myalla Road, East of Pollards, Monateric Road, Dunn St, and Mella Road</p> <p>Upcoming Activities: Final Completion - June 2024 excluding Dunn St/ Bass Highway intersection - Final Completion - May 2025</p> <p>Completed Activities: Practical Completion - June 2022 excluding Dunn St/ Bass Highway intersection - Practical Completion - May 2023</p> <p>Risks and Sensitivities & media: Nil</p> <p>Component/Stage: Tranche 1B projects (Sept 21 - Mar/Apr 23)</p> <p>Construct only awarded to Shaw Contracting November 2021. Price \$12,178,701 includes 2 high priority projects – Bass Highway, Morris Road Realignment Boat Harbour and Bass Highway widening Salmon River Road to Park/ PACEYS Road.</p> <p>Upcoming Activities: Final Completion - Togari - March 2025 - Final Completion - Morris Road - April 2025</p> <p>Completed Activities: Practical Completion - Togari - March 2023 - Practical Completion - Morris Road - April 2023</p> <p>Risks and Sensitivities & media: Nil</p> <p>Component/Stage: Tranche 1C projects (Jan 22 - May 24) Construct only awarded to VEC Civil Engineering January 2022 price \$9,153,1871</p> <p>Upcoming Activities: Final Completion May 2026</p> <p>Completed Activities: Practical completion achieved May 2024</p> <p>Risks and Sensitivities & media: Nil</p> <p>Component/Stage: Tranche 2 projects</p> <p>In design up to RFT documentation for delivery - (Commence early 2025 - Mid 2025)</p> <ul style="list-style-type: none"> • Bass Highway, Preolenna Road/ Ewingtons Road, Flowerdale junction improvements • Bass Highway, Port Road/ Blackabys Road, Boat Harbour junction improvements • Bass Highway, west of Yanns Road, Rocky Cape alignment improvements • Bass Highway, east of Edgcumbe Beach, Hellyer overtaking lanes, alignment and junction improvements <p>Upcoming Activities: Close tenders and evaluate</p> <p>Completed Activities: TasNetworks ready for relocations</p> <p>In design up to RFT documentation - delivery dependent on funding – (Commence Apr 25 - End 2026)</p> <ul style="list-style-type: none"> • Bass Highway, Stennings Road, Wynyard junction improvements

	<p>Design and Construct contract awarded to Shaw Contracting January 2020. Price \$13,329,600. Project includes 6 high priority projects – Gates Road, Myalla Road, East of Pollards, Monateric Road, Dunn St, and Mella Road</p> <p>Upcoming Activities: Final Completion - June 2024 excluding Dunn St/ Bass Highway intersection - Final Completion - May 2025</p> <p>Completed Activities: Practical Completion - June 2022 excluding Dunn St/ Bass Highway intersection - Practical Completion - May 2023</p> <p>Risks and Sensitivities & media: Nil</p> <p>Component/Stage: Tranche 1B projects (Sept 21 - Mar/Apr 23)</p> <p>Construct only awarded to Shaw Contracting November 2021. Price \$12,178,701 includes 2 high priority projects – Bass Highway, Morris Road Realignment Boat Harbour and Bass Highway widening Salmon River Road to Park/ Pacey's Road.</p> <p>Upcoming Activities: Final Completion - Togari - March 2025 - Final Completion - Morris Road - April 2025</p> <p>Completed Activities: Practical Completion - Togari - March 2023 - Practical Completion - Morris Road - April 2023</p> <p>Risks and Sensitivities & media: Nil</p> <p>Component/Stage: Tranche 1C projects (Jan 22 - May 24) Construct only awarded to VEC Civil Engineering January 2022 price \$9,153,1871</p> <p>Upcoming Activities: Final Completion May 2026</p> <p>Completed Activities: Practical completion achieved May 2024</p> <p>Risks and Sensitivities & media: Nil</p> <p>Component/Stage: Tranche 2 projects</p> <p>In design up to RFT documentation for delivery - (Commence early 2025 - Mid 2025)</p> <ul style="list-style-type: none"> • Bass Highway, Preolenna Road/ Ewingtons Road, Flowerdale junction improvements • Bass Highway, Port Road/ Blackabys Road, Boat Harbour junction improvements • Bass Highway, west of Yanns Road, Rocky Cape alignment improvements • Bass Highway, east of Edgcumbe Beach, Hellyer overtaking lanes, alignment and junction improvements <p>Upcoming Activities: Port/Blackabys Road - Evaluate tenders. TasNetworks relocations to be scheduled.</p> <p>Completed Activities: Tenders closed</p>
Jan-25	<p>Component/Stage: Tranche 1A projects (Sept 21 - Jun 22/May23)</p> <p>Design and Construct contract awarded to Shaw Contracting January 2020. Price \$13,329,600. Project includes 6 high priority projects – Gates Road, Myalla Road, East of Pollards, Monateric Road, Dunn St, and Mella Road</p> <p>Upcoming Activities: Final Completion - June 2024 excluding Dunn St/ Bass Highway intersection - Final Completion - May 2025</p> <p>Completed Activities: Practical Completion - June 2022 excluding Dunn St/ Bass Highway intersection - Practical Completion - May 2023</p> <p>Risks and Sensitivities & media: Nil</p> <p>Component/Stage: Tranche 1B projects (Sept 21 - Mar/Apr 23)</p> <p>Construct only awarded to Shaw Contracting November 2021. Price \$12,178,701 includes 2 high priority projects – Bass Highway, Morris Road Realignment Boat Harbour and Bass Highway widening Salmon River Road to Park/ Pacey's Road.</p> <p>Upcoming Activities: Final Completion - Togari - March 2025 - Final Completion - Morris Road - April 2025</p> <p>Completed Activities: Practical Completion - Togari - March 2023 - Practical Completion - Morris Road - April 2023</p> <p>Risks and Sensitivities & media: Nil</p> <p>Component/Stage: Tranche 1C projects (Jan 22 - May 24) Construct only awarded to VEC Civil Engineering January 2022 price \$9,153,1871</p> <p>Upcoming Activities: Final Completion May 2026</p> <p>Completed Activities: Practical completion achieved May 2024</p> <p>Risks and Sensitivities & media: Nil</p> <p>Component/Stage: Tranche 2 projects</p> <p>In design up to RFT documentation for delivery - (Port/Blackabys Road (Site 3) Mar 25 - Mid 2025)</p> <ul style="list-style-type: none"> • Bass Highway, Preolenna Road/ Ewingtons Road, Flowerdale junction improvements (Site 2) • Bass Highway, Port Road/ Blackabys Road, Boat Harbour junction improvements (Site 3) • Bass Highway, west of Yanns Road, Rocky Cape alignment improvements (Site 4) • Bass Highway, east of Edgcumbe Beach, Hellyer overtaking lanes, alignment and junction improvements (Site 5) <p>Upcoming Activities: Port/Blackabys Road - Evaluate tenders. TasNetworks relocations to be scheduled.</p> <p>Completed Activities: Tenders closed</p>
Feb-25	<p>In design up to RFT documentation - delivery dependent on funding – (Commence Oct 25 - End 2026)</p> <p>Component/Stage: Tranche 1A projects (Sept 21 - Jun 22/May23)</p> <p>Design and Construct contract awarded to Shaw Contracting January 2020. Price \$13,329,600. Project includes 6 high priority projects – Gates Road, Myalla Road, East of Pollards, Monateric Road, Dunn St, and Mella Road</p> <p>Upcoming Activities: Final Completion - June 2024 excluding Dunn St/ Bass Highway intersection - Final Completion - May 2025</p> <p>Completed Activities: Practical Completion - June 2022 excluding Dunn St/ Bass Highway intersection - Practical Completion - May 2023</p> <p>Risks and Sensitivities & media: Nil</p> <p>Component/Stage: Tranche 1B projects (Sept 21 - Mar/Apr 23)</p> <p>Construct only awarded to Shaw Contracting November 2021. Price \$12,178,701 includes 2 high priority projects – Bass Highway, Morris Road Realignment Boat Harbour and Bass Highway widening Salmon River Road to Park/ Pacey's Road.</p> <p>Upcoming Activities: Final Completion - Togari - March 2025 - Final Completion - Morris Road - April 2025</p> <p>Completed Activities: Practical Completion - Togari - March 2023 - Practical Completion - Morris Road - April 2023</p> <p>Risks and Sensitivities & media: Nil</p> <p>Component/Stage: Tranche 1C projects (Jan 22 - May 24) Construct only awarded to VEC Civil Engineering January 2022 price \$9,153,1871</p> <p>Upcoming Activities: Final Completion May 2026</p> <p>Completed Activities: Practical completion achieved May 2024</p> <p>Risks and Sensitivities & media: Nil</p> <p>Component/Stage: Tranche 2 projects</p> <p>(Port/Blackabys Road (Site 3) Mar 25 - Mid 2025)</p> <ul style="list-style-type: none"> • Bass Highway, Preolenna Road/ Ewingtons Road, Flowerdale junction improvements (Site 2) • Bass Highway, Port Road/ Blackabys Road, Boat Harbour junction improvements (Site 3) • Bass Highway, west of Yanns Road, Rocky Cape alignment improvements (Site 4) • Bass Highway, east of Edgcumbe Beach, Hellyer overtaking lanes, alignment and junction improvements (Site 5) <p>Upcoming Activities: Port/Blackabys Road - Evaluate tenders. TasNetworks relocations to be scheduled.</p> <p>Completed Activities: Tenders closed.</p> <p>Media: Port/Blackabys Road start of works media release</p>
Mar-25	

	<p>Component/Stage: Tranche 1A projects (Sept 21 - Jun 22/May23) Design and Construct contract awarded to Shaw Contracting January 2020. Price \$13,329,600. Project includes 6 high priority projects – Gates Road, Myalla Road, East of Pollards, Monateric Road, Dunn St, and Mella Road Upcoming Activities: Final Completion - June 2024 excluding Dunn St/ Bass Highway intersection - Final Completion - May 2025 Completed Activities: Practical Completion - June 2022 excluding Dunn St/ Bass Highway intersection - Practical Completion - May 2023 Risks and Sensitivities & media: Nil</p> <p>Component/Stage: Tranche 1B projects (Sept 21 - Mar/Apr 23) Construct only awarded to Shaw Contracting November 2021. Price \$12,178,701 includes 2 high priority projects – Bass Highway, Morris Road Realignment Boat Harbour and Bass Highway widening Salmon River Road to Park/ Pacey's Road. Upcoming Activities: Final Completion - Togari - March 2025 - Final Completion - Morris Road - April 2025 Completed Activities: Practical Completion - Togari - March 2023 - Practical Completion - Morris Road - April 2023 Risks and Sensitivities & media: Nil</p> <p>Component/Stage: Tranche 1C projects (Jan 22 - May 24) Construct only awarded to VEC Civil Engineering January 2022 price \$9,153,1871 Upcoming Activities: Final Completion May 2026 Completed Activities: Practical completion achieved May 2024 Risks and Sensitivities & media: Nil</p> <p>Component/Stage: Tranche 2 projects (Port/Blackabys Road (Site 3) Mar 25 - Mid 2025) • Bass Highway, Preolenna Road/ Ewingtons Road, Flowerdale junction improvements (Site 2) • Bass Highway, Port Road/ Blackabys Road, Boat Harbour junction improvements (Site 3) • Bass Highway, west of Yanns Road, Rocky Cape alignment improvements (Site 4) • Bass Highway, east of Edgcumbe Beach, Hellyer overtaking lanes, alignment and junction improvements (Site 5) Upcoming Activities: Port/Blackabys Road - Evaluate tenders. TasNetworks relocations to be scheduled. Completed Activities: Tenders closed. Media: Port/Blackabys Road start of works media release</p>
Apr-25	<p>Component/Stage: Tranche 1A projects (Sept 21 - Jun 22/May23) Design and Construct contract awarded to Shaw Contracting January 2020. Price \$13,329,600. Project includes 6 high priority projects – Gates Road, Myalla Road, East of Pollards, Monateric Road, Dunn St, and Mella Road Upcoming Activities: Final Completion - June 2024 excluding Dunn St/ Bass Highway intersection - Final Completion - May 2025 Completed Activities: Practical Completion - June 2022 excluding Dunn St/ Bass Highway intersection - Practical Completion - May 2023 Risks and Sensitivities & media: Nil</p> <p>Component/Stage: Tranche 1B projects (Sept 21 - Mar/Apr 23) Construct only awarded to Shaw Contracting November 2021. Price \$12,178,701 includes 2 high priority projects – Bass Highway, Morris Road Realignment Boat Harbour and Bass Highway widening Salmon River Road to Park/ Pacey's Road. Upcoming Activities: Final Completion - Togari - March 2025 - Final Completion - Morris Road - April 2025 Completed Activities: Practical Completion - Togari - March 2023 - Practical Completion - Morris Road - April 2023 Risks and Sensitivities & media: Nil</p> <p>Component/Stage: Tranche 1C projects (Jan 22 - May 24) Construct only awarded to VEC Civil Engineering January 2022 price \$9,153,1871 Upcoming Activities: Final Completion May 2026 Completed Activities: Practical completion achieved May 2024 Risks and Sensitivities & media: Nil</p> <p>Component/Stage: Tranche 2 projects (Port/Blackabys Road (Site 3) Mar 25 - Mid 2025) • Bass Highway, Preolenna Road/ Ewingtons Road, Flowerdale junction improvements (Site 2) • Bass Highway, Port Road/ Blackabys Road, Boat Harbour junction improvements (Site 3) • Bass Highway, west of Yanns Road, Rocky Cape alignment improvements (Site 4) • Bass Highway, east of Edgcumbe Beach, Hellyer overtaking lanes, alignment and junction improvements (Site 5) Upcoming Activities: Port/Blackabys Road - Possession of Site to be granted.TasNetworks relocations underway. Completed Activities: Tenders awarded Media: Port/Blackabys Road start of works media release</p>
May-25	<p>Component/Stage: Tranche 2 projects (Port/Blackabys Road (Site 3) Aug 25 - Mid 2025) • Bass Highway, Preolenna Road/ Ewingtons Road, Flowerdale junction improvements (Site 2) • Bass Highway, Port Road/ Blackabys Road, Boat Harbour junction improvements (Site 3) • Bass Highway, west of Yanns Road, Rocky Cape alignment improvements (Site 4) • Bass Highway, east of Edgcumbe Beach, Hellyer overtaking lanes, alignment and junction improvements (Site 5) Upcoming Activities: Port/Blackabys Road - Possession of Site to be granted.TasNetworks relocations underway. Completed Activities: Tender awarded. Contract Signed by all parties Media: Port/Blackabys Road start of works media release</p> <p>In design up to RFT documentation - delivery dependent on funding – (Commence Oct 25 - End 2026) • Bass Highway, Stennings Road, Wynyard junction improvements (Site 1) • Bass Highway, Brickmakers Bay to Black River, Little Pegs Beach overtaking lanes, alignment and junction improvements (Site 6) • Bass Highway, Back Line Road and Myrtle Grove Road, Wiltshire road widening and junction improvements (Site 7) • Bass Highway, Brittons Road and Bacon Factory Road, Smithton junction improvements (Site 8) • Bass Highway, East of Schuurings Road, Christmas Hills alignment improvements (Site 9) • Bass Highway, Christmas Hills Road and Dunns Road, Christmas Hills junction improvements (Site 10) Upcoming Activities: Finalise TasNetworks designs. Tender of Sites 2,4 and 5 in April 2025. PPR being developed. Completed Activities: Detailed designs completed</p>
Jun-25	<p>Risks and Sensitivities & media: Port Road/Blackacys Road start of works media release</p>

	<p>Component/Stage: Tranche 2 projects (Port/Blackabys Road (Site 3) Aug 25 - Mid 2025)</p> <ul style="list-style-type: none"> • Bass Highway, Preolenna Road/ Ewingtons Road, Flowerdale junction improvements (Site 2) • Bass Highway, Port Road/ Blackabys Road, Boat Harbour junction improvements (Site 3) • Bass Highway, west of Yanns Road, Rocky Cape alignment improvements (Site 4) • Bass Highway, east of Edgcumbe Beach, Hellyer overtaking lanes, alignment and junction improvements (Site 5) <p>Upcoming Activities: Port/Blackabys Road - Possession of Site to be granted. TasNetworks relocations underway. Completed Activities: Tender awarded. Contract Signed by all parties Media: Port/Blackabys Road start of works media release</p> <p>In design up to RFT documentation - delivery dependent on funding – (Commence Oct 25 - End 2026)</p> <ul style="list-style-type: none"> • Bass Highway, Stennings Road, Wynyard junction improvements (Site 1) • Bass Highway, Brickmakers Bay to Black River, Little Pegs Beach overtaking lanes, alignment and junction improvements (Site 6) • Bass Highway, Back Line Road and Myrtle Grove Road, Wiltshire road widening and junction improvements (Site 7) • Bass Highway, Brittons Road and Bacon Factory Road, Smithton junction improvements (Site 8) • Bass Highway, East of Schuurings Road, Christmas Hills alignment improvements (Site 9) • Bass Highway, Christmas Hills Road and Dunns Road, Christmas Hills junction improvements (Site 10) <p>Upcoming Activities: Finalise TasNetworks designs. Tender of Sites 2,4 and 5 in April 2025. PPR being developed. Completed Activities: Detailed designs completed</p>
Jul-25	<p>Risks and Sensitivities & media: Port Road/Blackacys Road start of works media release</p>
	<p>Component/Stage: Tranche 2 projects (Port/Blackabys Road (Site 3) Aug 25 - Dec 2025) Upcoming Activities: Works commence August 2025 Completed Activities: Contract awarded. Possession of site granted. Media: Nil Oct25- Dec 26</p> <ul style="list-style-type: none"> • Bass Highway, Preolenna Road/ Ewingtons Road, Flowerdale junction improvements (Site 2) • Bass Highway, Port Road/ Blackabys Road, Boat Harbour junction improvements (Site 3) • Bass Highway, west of Yanns Road, Rocky Cape alignment improvements (Site 4) • Bass Highway, east of Edgcumbe Beach, Hellyer overtaking lanes, alignment and junction improvements (Site 5) <p>Upcoming Activities: Finalise Tasnetwork designs. Tender of Sites 2,4 and 5 in August 2025 Completed Activities: Detailed designs completed. relocations to be confirmed - without delay or impact to the contracted works. Media: Opportunity for SOW media release</p> <p>In design up to RFT documentation - delivery dependent on funding – TBD</p> <ul style="list-style-type: none"> • Bass Highway, Stennings Road, Wynyard junction improvements (Site 1) • Bass Highway, Brickmakers Bay to Black River, Little Pegs Beach overtaking lanes, alignment and junction improvements (Site 6) • Bass Highway, Back Line Road and Myrtle Grove Road, Wiltshire road widening and junction improvements (Site 7) • Bass Highway, Brittons Road and Bacon Factory Road, Smithton junction improvements (Site 8) • Bass Highway, East of Schuurings Road, Christmas Hills alignment improvements (Site 9) • Bass Highway, Christmas Hills Road and Dunns Road, Christmas Hills junction improvements (Site 10) <p>Upcoming Activities: PPR under review (Internal/State Growth). Submission to AG scheduled for Aug/Sep 2025 Completed Activities: PPR development. Preliminary designs progressing for all sites including acquisition and approvals.</p>
Aug-25	<p>Risks and Sensitivities & media: TBD - Pending approval of PPR and progression of detailed design.</p>
	<p>Component/Stage: Tranche 2 projects (Port/Blackabys Road (Site 3) Aug 25 - Dec 2025) Upcoming Activities: Works commence August 2025 Completed Activities: Works commenced 11 August 2025 Media: Nil Oct/Nov 25- Dec 26</p> <ul style="list-style-type: none"> • Bass Highway, Preolenna Road/ Ewingtons Road, Flowerdale junction improvements (Site 2) • Bass Highway, Port Road/ Blackabys Road, Boat Harbour junction improvements (Site 3) • Bass Highway, west of Yanns Road, Rocky Cape alignment improvements (Site 4) • Bass Highway, east of Edgcumbe Beach, Hellyer overtaking lanes, alignment and junction improvements (Site 5) <p>Upcoming Activities: Tender of Sites 2,4 and 5 in September 2025 Completed Activities: Review of Final RFT documentation complete. Risks: TasNetworks relocations to be confirmed - without delay or impact to the contracted works. Media: Opportunity for SOW media release</p> <p>In design up to RFT documentation - delivery dependent on funding – TBD</p> <ul style="list-style-type: none"> • Bass Highway, Stennings Road, Wynyard junction improvements (Site 1) • Bass Highway, Brickmakers Bay to Black River, Little Pegs Beach overtaking lanes, alignment and junction improvements (Site 6) • Bass Highway, Back Line Road and Myrtle Grove Road, Wiltshire road widening and junction improvements (Site 7) • Bass Highway, Brittons Road and Bacon Factory Road, Smithton junction improvements (Site 8) • Bass Highway, East of Schuurings Road, Christmas Hills alignment improvements (Site 9) • Bass Highway, Christmas Hills Road and Dunns Road, Christmas Hills junction improvements (Site 10) <p>Upcoming Activities: Application for P90 to be submitted to enable remaining sites to be progressed. Completed Activities: Preliminary designs progressing for all sites</p>
Sep-25	<p>Risks and Sensitivities & media: TBD - Pending approval of PPR and progression of detailed design.</p>

Component/Stage: Tranche 2 projects
(Port/Blackabys Road (Site 3) Aug 25 - Dec 2025)
Upcoming Activities: Works commence August 2025
Completed Activities: Works commenced 11 August 2025
Media: Nil

Oct/Nov 25- Dec 26

- Bass Highway, Preolenna Road/ Ewingtons Road, Flowerdale junction improvements (Site 2)
- Bass Highway, Port Road/ Blackabys Road, Boat Harbour junction improvements (Site 3)
- Bass Highway, west of Yanns Road, Rocky Cape alignment improvements (Site 4)
- Bass Highway, east of Edgcumbe Beach, Hellyer overtaking lanes, alignment and junction improvements (Site 5)

Upcoming Activities:

Tender of Sites 2,4 and 5 closes on 15 October 2025.

Completed Activities: Tender is live.

Risks: TasNetowrks relocations to be confirmed - without delay or impact to the contracted works.

Media: SOW media release

In design up to RFT documentation - delivery dependent on funding – TBD

- Bass Highway, Stennings Road, Wynyard junction improvements (Site 1)
- Bass Highway, Brickmakers Bay to Black River, Little Pegs Beach overtaking lanes, alignment and junction improvements (Site 6)
- Bass Highway, Back Line Road and Myrtle Grove Road, Wiltshire road widening and junction improvements (Site 7)
- Bass Highway, Brittons Road and Bacon Factory Road, Smithton junction improvements (Site 8)
- Bass Highway, East of Schuurings Road, Christmas Hills alignment improvements (Site 9)
- Bass Highway, Christmas Hills Road and Dunns Road, Christmas Hills junction improvements (Site 10)

Upcoming Activities: Application for P90 to be submitted early October to enable remaining sites to be progressed.

Completed Activities: Preliminary design work continues for all sites.

Oct-25 Risks and Sensitivities & media: Nil