Table 1 - Funds expended to date

| | Budget (1d) | Spent to Date (1a) | Remaining (1 b & c) | Complete | | | |
|---|---------------------|--------------------|------------------------|----------|--|--|--|
| Across the whole works package (\$100M) the split is Australian Government 60% / State Government 40% | | | | | | | |
| Corridor Strategy investigation and development | \$1,001,000 | \$1,001,000 | | | | | |
| Corridor Strategy - shortlisting of projects | \$1,234,000 | \$1,234,000 | | | | | |
| Design fee | \$3,352,131 | \$3,352,131 | | | | | |
| Superintendent | \$1,258,000 | \$1,258,000 | | | | | |
| Service Authorities | \$2,780,000 | \$2,780,000 | | | | | |
| Project Management Levy | \$3,352,000 | \$3,352,000 | | | | | |
| Brittons Swamp | \$2,201,000 | \$2,201,000 | \$0 | 100% | | | |
| (Togari) Salmon River Road to Park/Paceys Road and new bridge over Montagu River and Morris Road | \$5,916,000 | \$5,916,000 | \$0 | 100% | | | |
| Mella Road | | | \$0 | 100% | | | |
| Monateric Road | | | | 100% | | | |
| Myalla Road | — — \$16,867,369 | \$16,867,369 | | 100% | | | |
| Dallas Road (East of Pollards) | | | | 100% | | | |
| Gates Road | <u></u> | | | 100% | | | |
| Dunn Street, Crayfish Creek (Speedwell Road) | | | | 100% | | | |
| Tollymore Road | \$13,282,752 | \$13,282,752 | \$0 | 100% | | | |
| Port Blackabys | \$2,574,993 | \$2,574,993 | \$500,000 | 95% | | | |
| East of Edgecumbe beach | \$8,626,000 | | \$8,626,000 | 10% | | | |
| West of Yanns Road | \$6,987,000 | | \$6,987,000 | 10% | | | |
| Preolenna / Ewingtons | \$3,400,777 | | \$3,400,777 | 10% | | | |
| Heavy Vehicle Driver Rest Area Detention River | \$1,439,000 | | \$1,439,000 | 10% | | | |
| | \$74,772,022 | \$53,819,245 | \$20,952,777 | | | | |
| Stennings Road | TBD | | | | | | |
| Little Peggs Beach | TBD | | | <u> </u> | | | |
| Back Line Road and Myrtle Grove Road | TBD | | | | | | |
| Brittons Road - Bacon Factory Road | TBD | | | | | | |
| East of Schurrings | TBD | | | | | | |
| Christmas Hills Road and Duns Road | TBD | | | | | | |